



FORM K

Revised March 2019

When undertaking construction work during subdivision and development the applicant is required to engage with the FRA to undertake inspection at the various stages. It is recommended that the inspection be arranged in at least **three (3) working days** in advance to allow FRA to schedule the inspection within its daily work.

Note: The FRA will require copies of approved plans and its conditions to be forwarded to FRA before any inspections can be undertaken. All tests results submitted to FRA should be from a certified lab.

Inspections schedules recommended but not limited to:		For Official Use Only
1	Prior to commencement of work	
2	Setting out of Traffic Management Plan	
3	Material Test to be submitted prior to use of any materials in accordance with FRA Roadworks & Standard Specifications 2014.	
4	Sub-grade and submission of test results	
5	Base Course and submission of test results	
6	Top Course and submission of test results prior to sealing/ concreting	
7	Inspection will need to be scheduled for streetlights, footpath and drainage works.	
8	Submission of request for Compliance refer Form D	
Official Use Only		
Date of Inspection : _____ FRA File Ref: _____		
Time of inspection : _____		
Officer : _____ Signature : _____		
Comments:		

HERE IS HOW YOU CAN FIND OUT MORE ABOUT FIJI ROADS AUTHORITY AND OUR CURRENT AND FUTURE WORK PROGRAMS.

CONTACT US

Ph: (+679) 3100114 Fax: (+679) 3100044

Email: planning@fijiroads.org

Physical Address: Level 4, FDB Building, 360 Victoria Parade, Suva

Website: www.fijiroads.org

FOLLOW US ON FACEBOOK AND TWITTER!



#FIJI ROADS AUTHORITY

BETTER ROADS BETTER ACCESS BETTER BUSINESS