Re: TD04F Situation Report No. 28 as at 1600 Hours – Friday 23 Friday December 2016

- Both Queens Road and Kings Road is open to all traffic.
- Vunidawa Bridge in Naqali is OPEN
- Most roads in the Central, Western and Northern Division are now open.
- Kasavu Landslide, located north of the Kasavu/ Baulevu Road Junction on Kings Road is open to light vehicles only and operating as a single lane with potential for full closure if there are further slips.
- The Kasavu slip has taken a great portion of the road and it isn't wide enough to allow larger vehicles including heavy goods vehicles, buses and carriers through at the moment.

  ~ Light vehicles only i.e. 5T Gross Maximum Weight
  ~ One vehicle passing at a time

- This is expected to cause traffic journey time delays and is preventing the delivery of other heavy goods and services, including bus passenger services. Please allow extra travel time.
- FRA contractors have started carrying out pothole repairs to get the roads back to a trafficable condition and are working to restore the main arterial routes. Motorists are advised to drive with extreme caution during this time.
- Some roads remain closed in the four divisions and impassable at this stage. Please take extra caution.

Below is a link to a map that shows the status of the road network and situation report locations. This is a live link that is updated throughout the day, so do check back regularly to see if road status has changed.

http://fijiroads.maps.arcgis.com/apps/webappviewer/index.html?id=29ec809564d74baa8cfd6a88e7efd46f

Central Division

Depot	Road Name	Location Description	Status of Damage	Time/Date Reported	Advice to Motorists	FRA Contractors Action that Will be Taken	Expected Road Opening Date	Time/Date Resolved	How Resolved
Taunovo	Beqa Rd	Wainikavou Crossing	Appraoch reinstated	14/12/16 1415	Open	Monitor water levels	21/12/2016 1600 hrs		
Korovou	Colata Cocoa Rd	Colata Crossing	Underwater	14/12/16 0800	Road Open	Monitor water levels	12/22/2016	22/12/2016 0810 a.m	
Naqali	Vatulili Rd	Waidradra Crossing	Water receded	14/12/16 1615	Open	Monitor water levels	Unknown	22/12/16 1630	
Rewa	Dawakoto Rd		Flooded	15/12/16 0600	Road Open	Monitor water levels	12/22/2016	22/12/2016 0810 a.m	
Rewa	Dravuni Rd		Water receded	15/12/16 0600	Open	Monitor water levels	16.12.16		
Taunovo	Sadro Rd		Flooded	15/12/16 0730	Road open	Monitor water levels	12/16/2016	16/12/2016 1551 p.m	
Korovou	Naboro Cocoa Rd	Delekado Crossing	Water receded	15/12/16 0630	Open	Monitor water levels	12/15/2016	15/12/2016 1400	
Taunovo	Beqa Rd	Tubarua Crossing	Approach Washout/flooded	15/12/16 0915	Road Open	Monitor water levels	12/20/2016	20/12/2016 1401 p.m	
Taunovo	Namosi Rd	Wainikovu Crossing	Flooded	15/12/16 0915	Road Open	Monitor water levels	12/17/2016	17/12/2016 1010 a.m	
Taunovo	Saliadrau Rd	Wainimakutu Crossing	Flooded	15/12/16 0915	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Naqali	Navulokani Rd	Waiwata Crossing	Water receded	15/12/16 1000	Open	Monitor water levels	Unknown	22/12/16 1630	
Naqali	Savu Rd	Savu Bridge 2	Water receded	15/12/16 1000	Open	Monitor water levels	Unknown	22/12/16 1630	

Naqali	Navulokani Rd	Waisa Crossing	Water receded	15/12/16 1000	Open	Monitor water levels	Unknown	22/12/16 1630	
Suva Nth	Railagi Rd	Railagi Crossing	Flooded	15/12/16 1000	Open to traffic - Caution when crossing	Monitor water levels	Unknown	12/18/2016	
Naqali	Lomaivuna Loop Rd	Toda Crossing	Flooded	15/12/16 1000	Road Open	Monitor water levels	12/16/2016	16/12/2016 1448 p.m	
Naqali	Wailase Rd	Nasi Crossing	Water receded	15/12/16 1030	Open	Monitor water levels	Unknown	22/12/16 1630	
Naqali	Waibau Rd	Waibau bridge	Flooded	15/12/16 1030	Closed to all traffic	Monitor water levels	12/16/2016	16/12/2016 0818am	
Suva Sth	Nasivou St	Qauia Village Rd intersection	Flooded	15/12/16 1045	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Taunovo	Waiyanitu Rd		Flooded	15/12/16 1045	Road is open	Monitor water levels	12/16/2016	16/12/2016 1551 p.m	
Taunovo	Waiyanitu Rd	Wainisusu Crossing	Flooded	15/12/16 1045	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Taunovo	Tokotoko Rd		Flooded	15/12/16 1045	Open	Monitor water levels	12/16/2016	16/12/2016 17:13 p.m	
Taunovo	Naitonitoni Rd		Flooded	15/12/16 1045	Closed to all traffic	Monitor water levels	12/17/2016	16/12/2016 17:13 p.m	
Naqali	Navutu Rd	Waimale Crossing	Flooded	15/12/16 1045	Closed to all traffic	Monitor water levels	Unknown		
Naqali	Viria Rd	Wailase Crossing	Water receded	15/12/16 1045	Open	Monitor water levels	Unknown	22/12/16 1630	

Suva Sth	Latui Rd	Off Wailada Rd, after Metromix yard	Flooded	15/12/16 1120	Road Open	Monitor water levels	12/17/2016	17/12/2016 1321 p.m	
Taunovo	Calia Rd		Flooded	15/12/16 1120	Road Open	Monitor water levels	12/17/2016	17/12/2016 1010 a.m	
Taunovo	Wainadoi		Flooded	15/12/16 1145	Road Open	Monitor water levels	12/17/2016	17/12/2016 1010 a.m	
Taunovo	Nabukavesi		Flooded	15/12/16 1145	Open to traffic	Monitor water levels	Unknown	18-Dec-16	
Rewa	Raralevu Rd		Water receded	15/12/16 1200	Open	Monitor water levels	Unknown		
Korovou	Navunisole Rd	Irish Crossing	Flooded	15/12/16 1200	Road Open	Monitor water levels	12/22/2016	22/12/2016 0810 a.m	
Suva Nth	Ratu Mara Rd	Near Namena Rd	Underslip, shoulder closed	15/12/16 1200	Road Open	Install bund to prevent further scour, close one lane	12/21/2016	21/12/2016 0807 a.m	
Korovou	UN1542R Nawiwaivusa Rd	Off Nawiwaivusa Rd, known as Nakorovou Rd	Flooded	15/12/16 1200	Road Open	Monitor water levels	12/22/2016	22/12/2016 0810 a.m	
Rewa	Kings Rd	Verata area	Slip	15/12/16 1230	Road Open	Establishing to site, clear to shoulder	12/16/2106	16/12/2106 1715 p.m	
Rewa	Lakena Irrigation Rd		Flooded	15/12/16 1230	Road Open	Monitor water levels	12/17/2016	17/12/2106 1010 a.m	
Korovou	Wairua Settlement Rd		Water receded	15/12/16 1230	Open	Monitor water levels		12/17/2016	
Rewa	Wailoku Rd		Flooded	15/12/16 1315	Road open	Monitor water levels	12/17/2016	17/12/2016 1538 p.m	

Naqali	Nabukaluka Rd	Waisomo Crossing	Water receded	15/12/16 1400	Open	Monitor water levels	Unknown	22/12/16 1630	
Rewa	Waila Treatment Plant Rd		Flooded	15/12/16 1400	Road Open	Road Open	12/22/2016	22/12/2016 1056 a.m	
Taunovo	Viwawa Rd		Flooded	15/12/16 1430	Closed to all traffic	Monitor water levels	12/17/2016	17/12/2106 1010 a.m	
Taunovo	Nakaulevu Rd		Flooded	15/12/16 1430	Closed to all traffic	Monitor water levels	12/17/2016	17/12/2106 1010 a.m	
Taunovo	Nasasa Rd		Flooded	15/12/16 1430	Closed to all traffic	Monitor water levels	12/17/2016	17/12/2106 1010 a.m	
Taunovo	Waidova Rd		Flooded	15/12/16 1430	Road Open	Monitor water levels	12/17/2016	17/12/2106 1010 a.m	
Taunovo	Tokotoko Rd		Flooded	15/12/16 1430	Closed to all traffic	Monitor water levels	12/17/2016	17/12/2106 1010 a.m	
Naqali	Nataveya Rd	Waila Crossing	Flooded	15/12/16 1430	Road Open	Monitor water levels	12/17/2016	17/12/2016 1236 p.m	
Rewa	Naliga Rd		Water receded	15/12/16 1530	Open	Monitor water levels		12/17/2016	
Rewa	Buiduna Rd		Water receded	15/12/16 1530	Open	Monitor water levels	16.12.16		

Naqali	Koroi Rd		Water receded	15/12/16 1530	Open	Monitor water levels	Unknown	22/12/16 1630	
Taunovo	Vakabalea Rd		Flooded	15/12/16 1600	Road Open	Monitor water levels	12/17/2016	17/12/2016 1010 a.m	
Taunovo	Veivatuloa Rd		Flooded	15/12/16 1600	Road Open	Monitor water levels	12/17/2016	17/12/2016 1236 p.m	
Taunovo	Chevalier Rd		Flooded	15/12/16 1600	Road Open	Monitor water levels	12/18/2016	17/12/2016 1236 p.m	
Taunovo	Wainadoi Village Rd		Flooded	15/12/16 1600	Road Open	Monitor water levels	12/19/2016	17/12/2016 1236 p.m	
Rewa	Waituri Rd		Water receded	15/12/16 1600	Open	Monitor water levels	12/20/2016	17/12/2016 1236 p.m	
Suva Nth	Davuilevu Farm Rd		Culvert undermined	15/12/16 1700	Road Open	Monitor water levels	12/17/2016	17/12/2016 1532 p.m	
Taunovo	Queens Rd	Before Wainigasau Junction. (RHS) Suva bound lane.	Land Slip	16/12/2016 0636 a.m.	Half Road Closed. Drive with care.	Install signage for 1 lane open.Mobilisation for slip clearance.	12/16/2016	16/12/2016 0859 a.m.	
Taunovo	Queens Rd	Before Monfort Boys Town School	Land Slip	16/12/2016 0636 a.m.	Road is open. Motorist to be cautious.	Install signage.Mobilisation for slip clearance.	12/17/2016	16/12/2016 0859 a.m.	
Suva North	Princess Rd		Land Slip	16/12/2016 0636 a.m.	Road is open. Motorist to be cautious.	Install signage for 1 lane	12/16/2016	16/12/2016 0750am	

						open.Mobilisation for slip clearance.			
Rewa	Toga Rd	Toga Crossing	Water receded	16/12/2016 0636 a.m.	Open	Monitor water levels		12/17/2016	
Rewa	Vuci South Rd		Flooding	16/12/2016 0636 a.m.	Road Open	Monitor water levels	12/20/2016	21/12/2016 0953 a.m	
Rewa	Vusuya rd		Flooding	16/12/2016 0636 a.m.	Road Open	Monitor water levels	12/21/2016	21/12/2016 0937 a.m	
Taunovo	Queens Rd		Land Slip	16/12/2016 0717 a.m.	Open to traffic	Install signage.Mobilisation for slip clearance.	Unknown		
Levuka	Ovalua Circular Road	Waidau Crossing	Flooding/Approach Washout	16/12/2016 0717 a.m.	Open to Traffic	Monitor water levels	Unknown	16/12/2016 1257 p.m	
Korovou	Dawasamu Rd		Road Washout	16/12/2016 0717 a.m.	Road is open.	Establish to site for road reinstatement	12/16/2016	16/12/2016 1218 p.m	
Korovou	Waivou Dairy Farm Rd	Irish Crossing	Flooding	16/12/2016 0725 a.m.	Closed to all traffic	Monitor water levels	Unknown	12/18/2016	
Taunovo	Veivatuloa Rd		Overslip	16/12/2016 0822 a.m.	Open to Traffic	Install signage.Mobilisation for slip clearance.	12/17/2016	17/12/2016 1236 p.m	
Naqali	Navutu Rd		Landslip	16/12/2016 0940 a.m.	Open	Mobilisation for slip clearance.	Unknown		
Rewa	Kings Rd	Verata Section	Landslip	16/12/2016 1004 a.m.	Both Lane Open	Mobilisation for slip clearance.	12/16/2106	16/12/2106 1715 p.m	

Rewa	Nausori Bypass Rd	Infront of Pak & Save	Surface Flooding	16/12/2016 1004 a.m.	Both Lane Open	Monitor water levels	12/16/2106	16/12/2106 1715 p.m	
Rewa	Waila Feeder Rd		Water receded	16/12/2016 1004 a.m.	Open	Monitor water levels	Unknown	22/12/16 1630	
Rewa	Koronivia Rd		Flooding	16/12/2016 1041 a.m.	Road Open	Monitor water levels	12/17/2016	17/12/2016 0842 a.m	
Naqali	Waibau Rd	Waibau bridge	Flooded	15/12/16 1030	Closed to all traffic	Monitor water levels	12/16/2016	16/12/2016 0818am	
Rewa	Ratu Kadavulevu Rd	Nakelo - Kuku Rd Section	Flooding	16/12/2016 1046 a.m.	Road Open	Monitor water levels	12/22/2016	22/12/2016 1056 a.m	
Rewa	Loganisebi Rd		Landslip	16/12/2016 1056 a.m.	Road Open	Mobilisation for slip clearance.	12/23/2016	22/12/2016 1056 a.m	
Rewa	Loganisebi Rd	Crossing	Flooding	16/12/2016 1056 a.m.	Road Open	Monitor water levels	12/24/2016	22/12/2016 1056 a.m	
Rewa	Baulevu Rd		Fallen FEA Power Pole	16/12/2016 1106 a.m.	Road is Open	Relevant authority being notified (FEA)	12/25/2016	22/12/2016 1056 a.m	
Rewa	Nalase Rd	Nabuli Village/Nalase Village/Vunisinu Village/Nakorovou Village/Nadoria Village	Flooding	16/12/2016 1125 a.m.	Closed to all traffic	Monitor water levels	12/22/2016	22/12/2016 1056 a.m	
Naqali	Sawani Serea Rd		Slump/Pavement Crack	16/12/2016 1125 a.m.	Open to traffic	Establishment to site	Unknown		

Naqali	Sawani Serea Rd		Slump/Pavement Crack	16/12/2016 1125 a.m.	Open to traffic	Establishment to site	Unknown	12/18/2016	
Suva Sth	Wailea St	Off Fletcher Rd	Flooding	16/12/2016 1152 a.m.	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Rewa	Noco Delta Rd		Flooding	16/12/2016 1205 p.m.	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Rewa	Sandhurst St		Flooding	16/12/2016 1211 p.m.	Road Open	Monitor water levels	12/17/2016	17/12/2016 1010 a.m	
Suva Sth	Benau St		Culvert Collapsed	16/12/2016 1417 p.m.	Open to one lane	Continue reinstatement	Unknown		
Naqali	Nasiriti Rd		Culvert undermined	16/12/2016 1422 p.m.	Closed to all traffic	Mobilisation for reinstatement works.	Unknown		
Naqali	Wailoa Rd		Landslip	16/12/2016 1429 p.m.	Open to one lane traffic.	Mobilisation for slip clearance works.	12/17/2016	17/12/2016 1054 a.m	
Naqali	Sawani Serea Rd		Culvert Headwall Washout	16/12/2016 1429 p.m.	Open to traffic. Motorist to be cautious.	Warning Signs set up	Unknown		
Taunovo	Nabukavesi Rd		Road Drop	16/12/2016 1729 p.m.	Closed to Traffic	Geotech input required.	Unknown		
Rewa	Naduru Rd		Flooding	16/12/2016 1729 p.m.	Road Open	Monitor water levels	12/21/2016	21/12/2016 0939 a.m	

Rewa	Waidamudamu Feeder Rd		Flooding	16/12/2016 1729 p.m.	Road Open	Monitor water levels	12/21/2016	21/12/2016 0939 a.m	
Rewa	Waikete Road		Water receded	12/17/2016 7:00	Open	Monitor water levels	Unknown	23/12/16 0700	
Korovou	Naboro Cocoa Rd	Delekado Crossing	Flooding	17/12/2016 1027 a.m	Road Open	Monitor water levels	12/22/2016	22/12/2016 0810 a.m	
Naqali	Nairukuruku Rd	Waima Crossing	Water receded	17/12/2016 1304 p.m	Open	Monitor water levels	Unknown		
Naqali	Wailoa Rd	Matainasau Crossing	Flooding	17/12/2016 1304 p.m	Closed to Traffic	Monitor water levels	Unknown		
Taunovo	Veivatuloa Rd		Landslip	17/12/2016 1356 p.m	Open to traffic	Install signage.Mobilisation for slip clearance.	Unknown	12/18/2016	
Taunovo	Veivatuloa Rd		Landslip	17/12/2016 1356 p.m	Open to traffic	Install signage.Mobilisation for slip clearance.	Unknown	12/18/2016	
Naqali	Sawani Serea Rd		Fallen tree	17/12/2016 1948 p.m	Open to traffic	Tree to be removed	12/18/2016	12/18/2016	
Rewa	Toga Rd		Water receded	17/12/2016 2300 p.m	Road open	Monitor water levels	12/22/2016	22/12/2016 0810 a.m	
Rewa	Cautata Rd		Flooding	18/12/2016 0500 a.m	Road Open	Monitor water levels	12/21/2016	21/12/2016 1423 p.m	

Korovou	Kings Rd	Wailetua	Flooding	18/12/2016 0500 a.m	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Korovou	Kings Rd	Korovou Town	Flooding	18/12/2016 0500 a.m	Open for traffic	Monitor water levels	Unknown	12/18/2016	
Korovou	Londoni Rd	Londoni	Fallen Trees	18/12/2016 0555 a.m	Open to traffic	Trees to be removed	12/18/2016	12/18/2016	
Korovou	Dawasamu Rd	Qelekro crossing	Flooding	18/12/2016 0555 a.m	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Korovou	Nawiwaivusa Rd		Water receded	18/12/2016 0555 a.m	Open to traffic	Monitor water levels	Unknown	22/12/16 1000	
Korovou	Nasabitu Rd	Waisa Crossing	Water receded	18/12/2016 0555 a.m	Open to traffic	Monitor water levels	Unknown	22/12/16 1000	
Korovou	Wailatua Village Rd		Open	18/12/2016 0555 a.m	open	Monitor water levels		22/12/16 1630	
Levuka	Ovalua Circular Road	Temporary Crossing	Crossing washed out	18/12/2016 0605 a.m	Open	Monitor water level Repair crossing once water level receded	Unknown		

Rewa	Kings Rd	Kasavu	Landslip	18/12/2016 0640 a.m.	Both lanes closed to heavy vehicles except light vehicles only.	Monitor further slipping Errect Temp Traffic Signs	Unknown		
Naqali	Sawani Serea Rd	Naqali Bridge	Underwater	18/12/2016 0650 a.m.	Road open	Monitor water levels	12/22/2016	23/12/2016 0805 a.m	
Naqali	Veria Rd	Off Sawani Serea Rd	Water receded	18/12/2016 0650 a.m.	Open	Monitor water levels	Unknown		
Korovou	Londoni Rd	Londoni	Flooded	18/12/2016 0740 a.m	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Naqali	Buiduna Rd		Flooded	18/12/2016 0740 a.m	Road open	Monitor water levels	12/22/2016	23/12/2016 0805 a.m	
Naqali	Waila Rd	Waila , Nausori	Water receded	18/12/2016 0740 a.m	Open	Monitor water levels	Unknown		
Naqali	Sawani Serea Rd	After Savu Rd	Under Slip	18/12/2016 0750 a.m.	Open to traffic - Caution when crossing	Errect Temp Traffic Signs	Unknown	12/18/2016	
Korovou	Kings Rd	Navieweiwali Crossing	Underwater	18/12/2016 0800 a.m.	Open to traffic	Monitor water levels	Unknown	12/18/2016	

Korovou	Kings Rd	Naqia Bridge	Underwater	18/12/2016 0800 a.m.	Open to traffic	Monitor water levels	Unknown	12/18/2016	
Rewa	Loganisebi Rd	Off Kings rd, Kasavu	Bridge approaches washed out	18/12/2016 0830 a.m.	Road Open	Backfill Approaches	12/19/2016	19/12/2016 0918 a.m	
Nagali	Sawani Serea Rd		Fallen tree	18/12/2016 0835 a.m.	Open to traffic	Remove tress	12/18/2016	12/18/2016	
Taunovo	Queens rd	Veisari	Land Slip	18/12/2016 0900 a.m.	One lane closed	Remove slip debree	12/18/2016	12/18/2016	
Naqali	Savu Rd	Savu Bridge 1, Shantiketan Primary School	Water receded	18/12/2016 0900 a.m.	Open	Monitor water levels	Unknown		
Korovou	Namara Rd		Water receded	18/12/2016 0930 a.m.	Open	Monitor water levels	Unknown	22/12/16 1000	
Rewa	Namara Rd		Land Slip	18/12/2016 0930 a.m.	One lane closed	Remove slip debree	Unknown		
Ovalau	Ovalau circle road	Vuma Crossing	Temporary crossing wash out	18/12/2016 1100 a.m.	Open for traffic	Backfill Crossing	Unknown	12/18/2016	
Ovalau	Ovalau circle road	Rukuruku crossing	Appraoches wash out	18/12/2016 1100 a.m.	Open to traffic	Backfill Crossing	Unknown	12/18/2016	
Ovalau	Ovalau circle road	Natokalau	Land slip	18/12/2016 1100 a.m.	Open to traffic	Remove slip debree	Unknown	12/18/2016	
Ovalau	Ovalau circle road	Bureta bridge	Approaches wash out	18/12/2016 1100 a.m.	Open to traffic	Backfill Approaches	Unknown	12/18/2016	
Ovalau	Ovalau circle road	Wainaloka	Land Slip	18/12/2016 1100 a.m.	Open to traffic	Remove slip debree	Unknown	12/18/2016	
Rewa	Princess Rd		Flooding	18/12/2016 1120 a.m.	Road Open	Monitor water levels	12/21/2016	21/12/2016 0841 a.m	

Taunovo	Nabukavesi		Land slip	18/12/2016 1125 a.m.	Closed to traffic	Geotech input required.	Unknown		
Rewa	Koronivia Rd	Koronivia Town	Flooding	18/12/2016 1215 p.m.	Road Open	Monitor water levels	12/22/2016	23/12/2016 0805 a.m	
Taunovo	Namosi Rd		Land slip	18/12/2016 1255 p.m.	Cleared	Remove slip debree	12/19/2016	12/23/2016	
Naqali	Sewani Serena Rd		Land Slip	18/12/2016 1300 p.m.	Open to traffic	Remove slip debree	12/18/2016	12/18/2016	
Taunovo	Namosi Rd	Wainikovu Crossing	Approach wash out	18/12/2016 1325 p.m.	One lane closed	Accessable	12/19/2016	12/23/2016	
Korovou	Naboro Cocoa Rd	Delekado Crossing	Water receded	12/18/2016	open	Monitor water levels	Unknown	22/12/16 1000	
Korovou	Dawasamu Rd	Nabolau	Flooded	18/12/2016 14:50	Open to traffic	Monitor water levels	Unknow	12/18/2016	
Taunovo	Namosi Rd		Land slip	18/12/2016 1500 p.m.	Open	Remove slip debree	12/19/2016	12/23/2016	
Rewea	Raralevu Rd		Flooded	18/12/2016 1700 p.m	Road Open	Monitor water levels	12/21/2016	21/12/2016 0910 a.m	
Korovou	Kings Rd	Wainibuka Area	Flooded	18/12/2016 1700 p.m	Clossed to traffic	Monitor water levels	Unknown	19/12/2016 0700 a.m	
Korovou	Dawasamu Rd	Qelekoro Crossing	Flooded	19/12/2016 0700 a.m	Road Open	Monitor water levels	12/20/2016	20/12/2016 1423 p.m	
Korovou	Vunidawa Rd (Tailevu)	Off Kings Rd	Open	19/12/2016 0655 a.m	Open	Monitor water levels	Unknown	22/12/16 1000	
Naqali	Sawani Serea Rd	Savu Flat	Flooded	19/12/2016 0655 a.m	Road Open	Monitor water levels	12/22/2016	22/12/2016 0812 a.m	
Naqali	Wailoa Rd	Naivucini Crossing	Approach Washout	19/12/2016 0718 a.m	Road Open	Monitor water levels	Unknown	22/12/16 1630	

Rewa	Navuso Rd		Flooded	19/12/2016 0728 a.m	Road open	Monitor water levels	12/21/2016	21/12/2016 1012 a.m	
Rewa	Jalim Avenue Rd		Flooded	19/12/2016 0728 a.m	Road Open	Monitor water levels	12/22/2016	22/12/2016 0812 a.m	
Rewa	Nakini Rd		Flooded	19/12/2016 0728 a.m	Road Open	Monitor water levels	12/22/2016	22/12/2016 0812 a.m	
Rewa	Noco Delta Rd		Flooded	19/12/2016 0741 a.m	Road Open	Monitor water levels	12/22/2016	22/12/2016 0812 a.m	
Naqali	Qiolevu Rd		Underslip	19/12/2016 0809 a.m	Road Open	Install signage.Mobilisation for construction of a temporary Detour lane.	12/19/2016	19/12/2016 1438 p.m	
Korovou	Wairua Settlement Rd		Water receded	19/12/2016 0821 a.m	Open	Monitor water levels	Unknown	12/22/2016	
Naqali	Nakadi Rd		Water receded	19/12/2016 1038 a.m	Open	Monitor water levels	Unknown		
Rewa	Veisama Rd		Flooded	19/12/2016 1343 p.m	Road open	Monitor water levels	12/22/2016	22/12/2016 0812 a.m	
Rewa	Dravo Rd		Flooded	19/12/2016 1437 p.m	Road open	Monitor water levels	12/22/2016	22/12/2016 0812 a.m	
Naqali	Lutuvuisiga Rd	Wainivida Crossing	Water receded	19/12/2016 1448 p.m	Open to one lane	Monitor water levels	Unknown		
Naqali	Muavesi Rd		Side Slip	19/12/2016 1448 p.m	Open to one lane	Mobilisation for repair works.	Unknown		
Naqali	Naisole Rd		Water receded	19/12/2016 1448 p.m	open	Monitor water levels	Unknown		
Korovou	Kings Rd	Bucalevu Bridge	Flooded	19/12/2016 1523 p.m	Road Open	Monitor water levels	12/20/2016	20/12/2016 1123 p.m	

Korovou	Kings Rd	Wailotua Flats	Flooded	19/12/16 1730pm	Closed to all Traffic	Monitor water levels	12/20/2016	20/12/2016 1123 p.m	
Rewa	Baulevu Rd		Flooded	19/12/2016 1448 p.m	Closed to all Traffic	Monitor water levels	Unknown		
Rewa	Nasali Rd		Flooded	19/12/2016 1448 p.m	Road open	Monitor water levels	12/22/2016	22/12/2016 0812 a.m	
Naqali	Nakorosule Rd	Waibalavu Crossing	Washout crossing approach	20/12/16 1344pm	Closed to all Traffic	Monitor water levels	Unknown		
Rewa	Rarabici Rd		Washout crossing approach	20/12/16 1538 p.m	Road open	Monitor water levels	12/22/2016	22/12/2016 0812 a.m	
Taunovo	Saliadrau Rd		Landslide	20/12/2106 1632 p.m	Closed to all Traffic	Establishment to site for clearing works	Unknown		
Taunovo	Namuamua Rd	Namado Gorge	Partly Washout	20/12/16 1500	Open to traffic. Drive with caution.	Establishment to site for re instatement works	Unknown		
Taunovo	Namuamua Rd	Wainiyavu Crossing	Approach Washout	20/12/2106 1632 p.m	Closed to all Traffic	Establishment to site for clearing works	Unknown		

WESTERN DIVISION

Depot	Road Name	Location Description	Status of Damage	Time/Date Reported	Advice to Motorists	FRA Contractors Action that Will be Taken	Expected Road Opening Date	Time/Date Resolved	How Resolved
Rakiraki	Kings Rd	Between the new Chinese Bridge and the Flying Prince Service station.	Flooding	19/12/2016 11am	Open to all Traffic			20/12/2016 7am	
Rakiraki	Akbar Street	Rakiraki Town	Flooding	20/12/2016 7am	Open to all Traffic		12/20/2016	12/20/2016	
Rakiraki	Waimari Road	Qalau	Flooding	20/12/2016 7am	Open to all Traffic		12/20/2016	12/20/2016	
Rakiraki	Korotale V/Road	Naqoro Flat	Flooding	20/12/2016 7am	Open to all Traffic		12/20/2016	12/20/2016	
Rakiraki	Ganilau Road	Ganilau Road	Landslip	22/12/16 9.30am	Closed to all traffic	Work in progess	12/24/2016		
Rakiraki	Nabalabala Road		Landslip	22/12/16 9.30am	Open to all Traffic			22/12/2016 6pm	Backfill aproach and clearing debris
Rakiraki	Lawaki/Nasau Road	Nasau Crossing, Nawairuku Crossing	Debris and Silt	22/12/16 9.30am	TBA	Wait for Burelevu crossing to open then mobilise pant	TBA		
Rakiraki	Nauria Road	Crossing	Approach Washout	22/12/16 9.30am	TBA	Wait for Burelevu crossing to open then mobilise pant	TBA		

Rakiraki	Vanuakula Road	Crossing	Approach Washout	22/12/16 9.30am	TBA	Wait for Burelevu crossing to open then mobilise pant	TBA		
Rakiraki	Wailevu Road	Crossing	Approach Washout / culvert damaged	22/12/16 9.30am	Open to all Traffic			22/12/2016 6pm	Clear debris and backfill washout with metal
Rakiraki	Vatukacevaceva Rd		Drop Out/ Landslips/ approach washout	22/12/16 9.30am	Closed to all traffic	Work in progess	12/28/2016		
Rakiraki	KINGS ROAD	Tobu Village	Clear Detritus / Debris	20/12/2016 2:00pm	Road is open to traffic, but drive with caution, mud and debris is being cleared from the road	Work in progess	12/22/2016		
Rakiraki	Korotale Valley Rd	Crossing	Approach washout/ Deck damaged	21/12/2016 12pm	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Rakiraki	Barotu Road	Barotu Crossing 1	Flooding	19/12/2016 7am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris

Rakiraki		Barotu Crossing 2	Approach washout	21/12/2016 9am	Closed to all traffic	work in progress	12/23/2016		
Rakiraki		Naboulini Village	Landslip/ Flooding	20/12/2016 8.00am	Road is open to traffic, but drive with caution as mud and debris is being cleared from the road	Work in progress	12/24/2016		
Rakiraki	Kings Rd	Mataiwailevu	Landslip	20/12/2016 12pm	Open to all Traffic			22/12/2016 5pm	Remove Landslip and clear debris
Rakiraki	Kings Rd	Near new Rakiraki Bridge	Pavement washout	20/12/2016 12pm	Open to all Traffic			22/12/2016 5pm	Repair Pavement
Rakiraki	Ganillau Rd	Maniava Crossing, Approach Washout	Flooding	19/12/2016 7am	Closed to all Traffic	Moblise plant to backfill Approach once Barotu rd is open	12/22/2016		
Rakiraki	Nailuva Road	Burelevu Crossing	Flooding , Metal is washed out	19/12/2016 7am	Closed to all Traffic	Mobilise plant to backfill Approach once road is open	12/31/2016		
Rakiraki	Nakorotubu Rd	Mataso Crossing 1	Flooding, Approach washed out	18/12/2016 3pm	Open to all Traffic			########### ###	Backfill Approach with metal and clear debris

Rakiraki	Nanokonoko Rd	Nanokonoko Crossing 1 & 2	Flooding, Approach washed out	18/12/2016 3pm	Closed to all traffic	Mobilise plant to backfill Approach once road is open (loop road)	12/26/2016		
Rakitaki	Naqoro Rd	Naqoro Flat	Flooding	18/12/2016 10am	Open to all Traffic	Water Level jas receded, still need to montior in the next high tide	12/18/2016		
Rakiraki	Namonamo Road	crossing	Flooding	19/12/2016 7am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Rakiraki	Burenitu Road	Burenitu Crossing	Flooding	19/12/2016 7am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Rakiraki	Waimari Road	Qalau Flat	Flooding	19/12/2016 7am	Close to all traffic	Water Level still high, waiting to recede	12/20/2016		
Rakiraki	Rakiraki Access	FSC Flat	Flooding	18/12/16 - 12.30am	Open to all traffic		12/18/2016		
Rakiraki	Korotale V/Road	Town Bridge	Flooding	20/12/2016 8.30am	Open to traffic, but take caution as debris and mud is still being cleared	Clearing debris and make roads accessable	12/20/2016	###########	
Rakiraki	Katudrau Road	Katudrau Crossing	Flooding	19/12/2016 7am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris

Rakiraki	Korotale V/Road	Drana Crossing	Flooding	19/12/2016 7am	Open to all Traffic			########### ###	Backfill aproach and clearing debris
Rakiraki	Narara Road	Narara Crossing	Flooding	19/12/2016 7am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Rakiraki	Katudrau Road	Katudrau Crossing	Road open	15/12/16=2.30pm	Open to All Traffic		12/15/2016		
Rakiraki	Waimari Road	Qalau Flat	Road open	15/12/16=2.30pm	Open to All Traffic		12/15/2016		
Rakiraki	Narara Road	4 Crossing	Road open	15/12/16=2.30pm	Open to all traffic		12/15/2016		
Rakiraki	Lau Road	Ford Crossing	Flooding	19/12/2016 7am	Closed to all traffic	Waiting for Water Level to recede then carry out backfill of approach	TBA		
Rakiraki	Nausori Road	Ford Crossing	Flooding	19/12/2016 7am	Closed to all traffic	Waiting for Water Level to recede then carry out backfill of approach	TBA		
Rakiraki	Bainisoqosoqo Road	Crossing	Flooding	18/12/16 - 3.00pm	open to all traffic	Water Level still high, waiting to recede	12/19/2016		
Rakiraki	Vunikavikaloa Road	Crossing	Flooding	18/12/16 - 3.00pm	Open to all traffic	Water Level still high, waiting to recede	12/19/2016	18/12/2016 3pm	
Rakiraki	Dreketi Rd	Dreketi crossing	Flooding	18/12/16 3pm	Open to all Traffic			12/18/2016	

Rakiraki	Burenitu Road	Burenitu Crossing	Flooding	19/12/2016 7am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Rakiraki	Vitiri Road	Vitiri Crossing	Flooding	19/12/2016 7am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Tavua	Nadelei Rd	Right side	Fallen tree	17/12/2016 9.30am	Open to all Traffic			17/122016 5pm	Cut and clear tree from Road
Tavua	Nadolodolo Rd		Flooding	19/12/2016 2.30pm	Open to all Traffic			12/23/2016	Water receded
Tavua	Naseyani Rd		Flooding, Approach washed out	19/12/2016 10.30am	Open to all Traffic			12/23/2016	Water receded
Tavua	Mataniwai Rd-Flat		Flooding	19/12/2016 10.30am	Open to all Traffic			12/21/2016	Grading and Resheeting
Tavua	Mataniwai Bridge		Flooding	19/12/2016 10.30am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Tavua	Qalela		Surface washout	19/12/2016 10.30am	Open to all Traffic			12/21/2016	Backfill with metal
Tavua	Qalela 2		Flooding	19/12/2016 10.30am	Open to all Traffic		\	12/21/2016	Approach backfilled with metal
Tavua	Matacawa Rd		Culvert Crossing damaged	19/12/2016 10.30am	Open to all Traffic	Work in progress Backfill approach & Clear debris	12/22/2016	12/21/2016	Backfill aproach and clearing debris
Tavua	Lakalaka	Lakalaka Crossing	Flooding-Approach washout	18/12/16 10am	Open to all Traffic	Backfill approach & Clear debris	12/21/2016	12/21/2016	Backfill aproach and clearing debris

Tavua	Vuqele Rd	Vuqele Crossing	Flooding	19/12/2016 7am	Open to heavy vehicles only	Plant will be mobilised to backfill approach & Clear debris		12/23/2016	Water receded
Ba	Koula Rd	Pass bula bula school	Flooding	19/12/2016 12.30pm	Open to all traffic.	Water Level is high, with strong currents. waiting to recede			
Ba	Ebuto Rd	Ebuto Crossing	Flooding	17/12/2016 10.00am	Closed to all traffic	Water Level still high, waiting to recede	12/19/2016		
Tavua	Dramasi Rd	Dramasi Crossing	Approach washout	19/12/2016 10.30am	Open to all traffic	Backfill approach & Clear debris	12/22/2016		
Ba	Babriban Rd	Babriban Crossing	Flooding, Approach washed out	20/12/2016 8am	Open to all traffic.	Approach has been repaired		12/20/2016	
Ba	Kotoboya Rd	koroboya no 1 crossing	Flooding, Approach washed out	20/12/2016 7am	Open to all traffic.	Approach has been repairs		12/20/2016	
Ba	Varodoli Rd	Varandoli crossing	Flooding	19/12/2016 12.00pm	open to all traffic	Water Level is high. waiting to recede			
Ba	Cemetery Rd	Varandoli Cemetery Rd	Flooding	19/12/2016 11.00am	open to all traffic	Water Level is high. waiting to recede			
Ba	Navala St	Yaloku Crossing	Flooding	18/12/2016 5pm	Open to all Traffic			12/23/2016	Backfill aproach and clearing debris

Ba	Toge Rd	1st Crossing	Flooding	20/12/16 8am	Open to all Traffic			12/21/2016	Water receded
Ba	Navala St	Navala Crossing	Flooding	19/12/2016 7am	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Nadi	Arolevu Rd	Arolevu Crossing	Flooding	18/12/16 10am	Open to all Traffic	Water Level is receding but need to montior in the next high time	12/18/2016		
Lautoka	Vakabuli Ind Sch Rd	Vakabuli Ind Sch Rd	Flooding	19/12/2016 2pm	Open to all Traffic	Waiting for Water Level to recede then carry out inspection of damages	12/20/2016		
Nadi	Sabeto rd	Lidilidi Crossing	Flooding	19/12/2016 2pm	Open to all Traffic	Moblise plant to clear Debris from crossing and decking			
Nadi	Wailoko Rd	Wailoko Rd	Flooding	19/12/2016 2.30 pm	Open to all Traffic	Road is open	12/20/2016		
Nadi	Namulomulo Road	NAMULOMULO VILLAGE LOW LEVEL BRIDGE	Flooding, approach washed out, debris on deck	21-Dec-16	Open to all Traffic			12/23/2016	approach backfilled and clearing debris

Nadi	Nadele Rd	Nadele Crossing	Flooding.CONCRETE DECKING DAMAGED AND INLET OF CROSSING BLOCKED BY FALLEN TREE TRUNK.	20/12/2016 4pm	Open to all Traffic			12/21/2016	Backfill aproach and clearing debris
Nadi	Bukuya Rd	Nasivikoso Crosing	Flooding	19/12/2016 7.30am	Closed to all traffic	Mobilise plant to backfill approach and put boulders	12/25/2016		
Nadi	Savalau Rd	Savalau Crossing	Flooding	18/12/2015 9.30am	Open to traffic	Debris on decking needs to be cleared	12/19/2016	12/19/2016	
Nadi	Bukuya Rd	300m past Junction to Magnessium Mine Access Rd.	Road drop Out	23/12/2016 8.30am	Single lane only is open to traffic . Drive with caution	Backfill & compact with geofabric. Do Rock-Protection works at edges of fill.	TBA		
Sigatoka	Valley Road	Pass Nukuilau Nursing Station	Both Approaches washed out.	16/12/2016 10.00am	Closed to all traffic	reinstate approaches	12/29/2016		
Sigatoka	Queens Road	Near Namatakula Village	Road Drop Out	17/12/16 8.30am	Open to all traffic, Take Caution	Barricaded with safety Netting for public/ motorist safety	12/18/2016		

Sigatoka	Tilivalevu Rd	Qwali Flat	Flooding	18.12.2016 11am	Open to all traffic	Grading and resheeting		12/23/2016	Water receded
Sigatoka	Valley Rd	Matewale crossing	Flooding	18.12.2016 3pm	Open to all traffic			12/22/2016	Backfill Approach with metal and clear debris
Sigatoka	Nacocolevu Rd	Lawai Crossing	Flooding	18.12.2016 3pm	Open to all traffic			12/21/2016	Water level receded
Sigatoka	Balenabelo Rd	Ford Crossing after Balenabelo Village	Flooding	18.12.2016 5pm	Open to all traffic			12/23/2016	Water level receded
Sigatoka	Valley Rd	Narewa	Flooding,	19/12/2016 6pm	Open to all traffic		12/22/2016	12/21/2016	Water level receded
Sigatoka	Valley Rd	Narata Flat	Flooding	19/12/2016 6pm	Open to all traffic		12/22/2016	12/21/2016	Water level receded
Sigatoka	Valley Rd	300 M pass Nalebaleba	Flooding,Road washout	19/12/2016 6pm	Temporary bypass road is open to traffic	Plant is carrying out the repair works	12/21/2016		Water level receded
Sigatoka	Queen's Rd	Sigatoka Town Start	Flooding,Underwater by 0.5 M	20/12/2016 6.30 Am	Open to all traffic	Waiting for Water Level to recede then carry out inspection of damages			Water level receded
Sigatoka	Valley Rd	Kedrakulu	Flooding	20/12/2016 6.30 Am	Open to all traffic		12/22/2016		Water level receded
Sigatoka	Kavanagasau Rd	Laselase Bridge	Flooding,	20/12/2016 6.30 Am	open to all Traffic	Carry out inspection of damages			Water level receded

Sigatoka	Nabaka Rd	Nabaka Bridge	Flooding	20/12/2016 10.30 Am	Open to all traffic		12/22/2016		Water level receded
Sigatoka	Kavanagasau Rd	Naroro	Flooding	20/12/2016 10.30 Am	Open to heavy vehicles only	Waiting for Water Level to recede then carry out inspection of damages	12/22/2016		Water level receded
Sigatoka	Kavanagasau Rd	Raiwaqa Crossing	Flooding	20/12/2016 3.30 pm	Open to all Traffic			12/21/2016	Water level receded
Sigatoka	Bukuya Rd	Tavasa Hill	Landslip	21/12/2013 6.40pm	Open to all Traffic			12/22/2016	Landslip cleared
Sigatoka	Kavanagasau Rd	Pass Vunarewa	Landslide	21/12/2013 3pm	Open to all Traffic			12/23/2016	Landslip cleared

Fiji Roads Authority Situation Report 28 TD04F
1600hrs – Friday 23 December 2016

NORTHERN DIVISION

Depot	Road Name	Location Description	Status of Damage	Time/Date Reported	Advice to Motorists	FRA Contractors Action that Will be Taken	Expected Road Opening Date	Time/Date Resolved	How Resolved
Natua	Nabouwalu - Daria	Vacikadrodro Crossing	Approach Washout	6:00am 14/12/16	Open to all traffic	Reinstate Washout once water receded	12/14/2016	6:00pm 14/12/16	Completed
Taveuni	North Coastal Rd	Waibula Bridge	Underwater	7:00am 14/12/16	Open to all traffic	Wait for water to recede	12/14/2016	6:00pm 14/12/16	Completed
Taveuni	South Coastal	9km to 12km - Ura Hill	Scoured wheel tracks	12:00pm 14/12/16	Open to all traffic	Trim windrow, fill scour, cut outs	12/14/2016	6:00pm 14/12/16	Completed
Labasa	Wainikoro	24km	Red Clay visible, may turn into depression	12:00pm 14/12/16	Open to all traffic	Digout and replace with suitable material	12/14/2016	6:00pm 14/12/16	Completed
Savusavu	Kubulau Peninsular Rd	15.831km	Depression, heavy wheel tracks	11.30am 16/12/16	Open to all traffic	Digout and replace with suitable material	12:00pm 20/12/16	8:00am 22/12/16	Completed
Taveuni	North Coastal Rd	Waibula Bridge	Underwater	7:00am 17/12/16	Open to all traffic	Continue to monitor water levels		8:00am 22/12/16	Completed
Taveuni	South Coastal	Ura Flat	Underwater	7:00am 17/12/16	Open to all traffic	Wait for water to recede	12/17/2016	4:00pm 17/12/16	Completed
Savusavu	Bucabay	56km Bagasau	Land slide	9:45am 17/12/16	Open to all traffic	Clear Landslide	12/17/2016	3.30pm 17/12/16	Completed

Savusavu	Bucabay	52km Kasavu Flat	Underwater	10.50am 17/12/16	Open to all traffic	Wait for water to recede	12/17/2016	4:00pm 17/12/16	Completed
Natua	Muanidevu Road	Muanidevu Road	Aggregate washed away and has become slippery for Buses.	(PEL Email to FRA 17/12/16 at 4:55pm)	Restricted/Delayed Bus Services	Inspect & program repairs once TD04F finishes	TBC		Pending
Natua	Vatubogi Road	Road from Coboi ahead to the end is muddy	Aggregate washed away and has become slippery for Buses. Aggregate blocking drains	(PEL Email to FRA 17/12/16 at 4:55pm)	Restricted/Delayed Bus Services	Inspect & program repairs once TD04F finishes	TBC		Pending
Natua	Vunivau/Bua Circular Road	On Hill past Maya Ram Shop	Aggregate washed away and has become slippery for Buses.	(PEL Email to FRA 17/12/16 at 4:55pm)	Restricted/Delayed Bus Services	Inspect & program repairs once TD04F finishes	TBC		Pending
Natua	Labasa/Dama/Nabouwalu/Solevu/Nasolo/Dama/Kiobo	The road past Nasolo village; there is a hill called Nababa. Past the Nasawana cement hill.	Aggregate washed away and has become slippery for Buses.	(PEL Email to FRA 17/12/16 at 4:55pm)	Restricted/Delayed Bus Services	Inspect & program repairs once TD04F finishes	TBC		Pending

Savusavu	Kubulau Peninsular Rd	Small section on road with slippery and boggy surface.	Aggregate washed away and has become slippery for Buses. Further additional programmed maintenance work includes positive drainage maintenance and additional metalling, grading and compaction	(Email FHH to FRA 17/12/16)	Open to all traffic	Place aggregate followed by Positive drainage maintenance once TD04F finishes		8:00am 22/12/16	Completed
Natua	Nabaouwalu Road - Daria Hill	Solevu.Hill	Landslide	7:00am 18/12/16	Open to all traffic	Clear Landslide		8:00am 19/12/16	Completed
Taveuni	North Coastal Road	CH20000-23000	Flooding through villages. Some areas of road underwater	7:00am 18/12/16	Open to all traffic			8:00am 19/12/16	Completed
Taveuni	South Coastal Road	7km, 8km, 10-15km	Heavy rain continued from yesterday, scoured wheel tracks Hill sections	7:00am 18/12/16	Open to all traffic	Wait for water to recede		8:00am 20/12/16	Completed

Rabi	Rabi Coastal Road	CH300	Road Drop Out - open to single lane only	7:00am 18/12/16	Open to all traffic - drive with care	Reinstate Drop out	TBC - Possibly by 27/01/17		Pending
Rabi	Rabi Coastal Road	CH700	Land slide fully blocked	7:00am 18/12/16	Closed to all Traffic	Clear Landslide	TBC - Possibly by 27/01/17		Pending
Rabi	Rabi Coastal Road	Between Nuku to Buokanikai	Slips and Land Slide	7:00am 18/12/16	Closed to all Traffic	Clear Landslide	TBC - Possibly by 27/01/17		Pending
Savusavu	Transinsular Road	CH42000. Between FHH Yard at Savusavu Town	Fallen Tree blocking entire road	7:00am 18/12/16	Open to all traffic	Remove tree	9:00am 18/12/16	8:00am 18/12/16	Completed
Labasa	Wainikoro Road	CH12000	Underwater	8:00am 18/12/16	Open to all traffic	Wait for water to recede	12:00pm 18/12/16	12:00pm 18/12/16	Completed
Labasa	Siberia Road	CH4000 - underwater from Emily Point towards Vunicuicui.	Underwater	8:00am 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Labasa	Bulileka Road	Qawa, Dreketilailai Bridge	Underwater	8:00am 18/12/16	Open to all traffic	Wait for water to recede	TBC	8:00am 19/12/16	Completed
Labasa	Nakama Crossing	Nakama Crossing	Underwater	8:00am 18/12/16	Open to all traffic	Wait for water to recede	TBC	8:00am 19/12/16	Completed
Labasa	Naduna Road	Naduna Road	Underwater	8:00am 18/12/16	Open to all traffic	Wait for water to recede	12:00pm 18/12/16	12:00pm	Completed

								18/12/16	
Labasa	Urata Crossing	Urata Crossing	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00pm 19/12/16	Completed
Savusavu	Viani Road	1.5km	Cuvlert cover down stream end washout.	12:00pm 18/12/16	Single lane open, 4x4 only, drive with care	Awaiting water to recede - backfill washout	6:00pm 19/12/16		Pending
Savusavu	Viani Road	4.5km	Landslide	12:00pm 18/12/16	Open to all traffic	Clear Landslide	3:00pm 18/12/16	3:00pm 18/12/16	Completed
Savusavu	Natewa West Cosat Rad	5km	Landslide	12:00pm 18/12/16	Open to all traffic	Clear Landslide		8:00am 20/12/16	Completed
Savusavu	Natewa West Cosat Rad	Tabia Flat - 16km	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede	3:00pm 18/12/16	3:00pm 18/12/16	Completed
Savusavu	Nabua Rd	First 300m	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede	3:00pm 18/12/16	3:00pm 18/12/16	Completed
Savusavu	Bucabay	Navava - 26km	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede	3:00pm 18/12/16	3:00pm 18/12/16	Completed
Savusavu	Bucabay	Salt Lake 31km	Flooding Debris and silt, very slippery	12:00pm 18/12/16	Open to all traffic	Sweep loose material. Crew On site at 12:00pm 18/12/16	3:00pm 18/12/16	3:00pm 18/12/16	Completed
Savusavu	Nakobo	Mataikoro 6km	Landslide	12:00pm 18/12/16	Open to all traffic	Clear Landslide	6:00pm 20/12/16	8:00am 21/12/16	Completed

Savusavu	Kubulau Peninsular Rd	Kilaka 27km	Approach washout - downstream end	12:00pm 18/12/16	Open to all traffic	Backfilling Washout	6:00pm 18/12/16	6:00pm 18/12/16	Completed
Taveuni	North Coastal Road	Welagi 15km	Fallen Rock	12:00pm 18/12/16	Open to all traffic	Clear fallen rock	2:00pm 18/12/16	2:00pm 18/12/16	Completed
Labasa	Bocalevu Road	Bocalevu Road	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Labasa	Tabicola Road	Near railway Line	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Labasa	Delaikoro Road	Delaikoro Road at multiple locations	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Labasa	Korotari Road	Between Corner Shop to sector office	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Labasa	Vunimoli Crossing	Vunimoli Crossing	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Labasa	Wainikoro Road	CH17000 - 20000	Underwater	12:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Savusavu	Bucabay	Navonu-Loa 60km	Landslide	2:00pm 18/12/16	Open to all traffic	Clear Landslide	6:00pm 18/12/16	6:00pm 18/12/16	Completed
Savusavu	Dakuniba-Natuvu	3km	Fallen Coconut Trees	2:00pm 18/12/16	Open to all traffic	Clear fallen trees	6:00pm 18/12/16	6:00pm 18/12/16	Completed

Natua	Nabouwalu Road	near Qaloyaga Bridge	Underwater	4:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Natua	Qaloyaga Road	Qaloyaga Road	Underwater	4:00pm 18/12/16	Open to all traffic	Wait for water to recede		8:00am 19/12/16	Completed
Savusavu	Kubulau Peninsular Rd	Raviravi 16km	Road Drop Out - open to single lane only	5:00pm 18/12/16	Single lane open, drive with care	Phase1 Repairs Completed.	TBC		Pending
Natua	Nabouwalu-Daria	Wainikoroda mu Bridge	Approach Washout	6:00pm 18/12/16	Single lane open, 4x4 only, drive with care	Reinstate Washout		4:00pm 22/12/16	Phase 1 complete/work in progress
Natua	Zailav	Zailav	Underwater	7:00am 18/12/16	Open to all traffic	Wait for water to recede. Water gas receded. Debris to be cleared	TBC		Completed
Natua	Nabouwalu Daria	Navave	Landslide	3:00pm 18/12/16	Open to all traffic	Clear Landslide		8:00am 19/12/16	Completed
Natua	waikonadawa in Namouwalu crossing	waikonadawa in Namouwalu crossing	Underwater	12:00pm 19/12/16	Single lane open, 4x4 only, drive with care	Wait for water to recede.		4:00pm 22/12/16	Completed
Natua	waikonadawa in Namouwalu crossing	Waikonadawa in Namouwalu crossing	Small Slips along road	12:00pm 19/12/16	Single lane open, 4x4 only, drive with care	Clear Slips	TBC		Pending

Natua	Nabouwalu Road	Road Blocked at Vuya	FRA was informed this Morning by PA Bua that the subjected portion of the this road is blocked.	12:00pm 19/12/16	Open to all traffic	Clear slips and repair road drop out		12:00pm 122/12/16	Phase 1 complete/work in progress
Natua	Nabouwalu Daria	Delaidrove	Landslide	12:00pm 19/12/16	Single lane open, 4x4 only, drive with care	Clear Landslide	TBC		Pending
Natua	Nabouwalu Daria	Saolo bridge	Blocked by debris and if this is not attended to, water can spoil the approaches from either side.	12:00pm 19/12/16	Open to all traffic	Wait for water to recede. Clear Debris		12:00pm 122/12/16	Phase 1 complete/work in progress
Natua	Nabouwalu Daria	Nakawakawa bridge	Blocked by debris and if this is not attended to, water can spoil the approaches from either side.	12:00pm 19/12/16	Open to all traffic	Wait for water to recede. Clear Debris		12:00pm 122/12/16	Phase 1 complete/work in progress
Savusavu	Bagata	Bagata Bridge	Underwater	12:00pm 19/12/16	Open to all traffic	Wait for water to recede. Clear Debris. Water has receded		4:00pm 21/12/16	Completed

Savusavu	Wailevu West Coast	Naviavia Bridge	Underwater	12:00pm 19/12/16	Open to all traffic	Wait for water to recede. Clear Debris		12:00PM 20/12/16	Completed
Labasa	Urata Crossing	Urata Crossing	Bridge Approcahes scoured	4:00pm 19/12/16	Open to all traffic	Reinstate Bridge Approcahes. Rising waters may flood crossing again		3:00pm 19/12/16	Completed
Labasa	Qawa Crossing	Qawa Crossing	Crossing clear but Approaches underwater	4:00pm 19/12/16	Open to all traffic	Wait for water to recede		4:00pm 20/12/16	Completed
Natua	Vatudova Circular Road.	Movo Crossing	Culvert washed out. Pavement washed out. Loss of trafficable road width	4:00pm 19/12/16	Open to all traffic - drive with care	Reinstatement of culvert and pavement	6;00pm 21/12/16	4:00pm 22/12/16	Completed
Savusavu	Wailevu West Coast Rd	Valeni Bridge	Underwater	4:00pm 19/12/16	Open to all traffic	Wait for water to recede. Clear Debris		12:00PM 20/12/16	Completed
Savusavu	Wailevu West Coast Rd	Natua Bridge	Underwater	4:00pm 19/12/16	Open to all traffic	Wait for water to recede. Clear Debris		12:00PM 20/12/16	Completed
Taveuni	North Coastal Rd	North Coastal Rd - 31.7Km	Landslide	4:00pm 19/12/16	Open to all traffic	Clear Debirs		8:00am 20/12/16	Completed

Taveuni	North Coastal Rd	North Coastal Rd - 35.1km	Landslide	4:00pm 19/12/16	Open to all traffic - drive with care	Clear Debirs		12:00pm 21/12/16	Completed
Taveuni	North Coastal Rd	North Coastal Rd - 35.8km	Landslide	4:00pm 19/12/16	Open to all traffic	Landslide removed	6:00pm 19/12/16	4:00pm 21/12/16	Completed
Labasa	Urata Crossing	Urata Crossing	Underwater - Photo taken at 3:40pm	4:00pm 19/12/16	Open to all traffic	Wait for water to recede. Clear Debris		4:00pm 20/12/16	Completed
Labasa	Vuniyalayala Circular	1924km	Gravel washout from culvert cover	4:00pm 19/12/16	Open to all traffic	Wait for water to recede then relay and backfill		12:00pm 21/12/16	Completed
Labasa	Vuniyalayala Circular	2345km	Bridge approach to be reinstated. Gravel washout	4:00pm 19/12/16	Open to all traffic	Wait for water to recede then relay and backfill		12:00pm 21/12/16	Completed
Natua	Nabouwalu	Near Navave	Bogggy surface	4:00pm 19/12/16	Open to all traffic	Backfilling with boulders		4:00pm 20/12/16	Completed
Natua	Nabouwalu	Nasolo hill	Road sink	4:00pm 19/12/16	Open to all traffic	Backfilii	6.00am 20/12/16	12:00pm 22/12/16	Completed
Labasa	Siberia Road	At Emily Point	Underwater	4:07pm 19/12/16	Open to all traffic	Wait for water to recede.		4:00pm 20/12/16	Completed
Labasa	Siberia Road	Culvert 2/1	Underwater - Blocked Culvert 2/1	4:07pm 19/12/16	Open to all traffic	Wait for water to recede. Clear Debris		4:00pm 20/12/16	Completed

Labasa	Covata Korowiri Road	Culvert Crossing	Underwater	6:26pm 19/12/16	Open to all traffic	Wait for water to recede. Water receded		8:28am 20/12/16	Completed
Labasa	Wainikoro	Before Nubu Village	Road Drop Out	4pm 19/12/16	Open to all traffic	Backfill		4:00pm 20/12/16	Completed
Labasa	Bulileka Road	Dreketilailai Crossing	Underwater	7am 20/112/16	Open to all traffic	Wait for water to recede then relay and backfill approaches		4:00pm 20/12/16	Completed
Labasa	Wainikoro	Soasoa Flats	Underwater	7am 20/12/16	Open to all traffic	Wait for water to recede. Water Receded		12:00pm 20/12/16	Completed
Labasa	Nakelikoso Road	Before and after Nakelikoso Crossing	Depressions and boggy sections	7am 20/12/16	Open to all traffic	Crews moving to Nakelikoso to repair sections		8:00am 21/12/16	Completed
Natua	Naividamu	1.5km	Road sink	9:00pm 19/12/16	Open to all traffic	Backfill with boulders		4:00pm 20/12/16	Completed
Natua	Koroinasolo	1.2km	Crossing scour/flooding	3.00pm 19/12/16	Open to all traffic - drive with care	Wait for water to recede	TBC		Pending
Savusavu	Nasinu Rd	600m	Road Dropout	9:00am 20/12/16	Open to all traffic	Reinstate road dropout		8:00am 21/12/16	Completed

Savusavu	Natewa West Cosat Rad	53km - Pass Navetau	Culvert washout	9:00am 20/12/16	Open to all traffic - drive with care	Replace Broken Culvert	12:00pm 24/12/16		Pending
Savusavu	Natewa West Cosat Rad	53.3km - Pass Navetau Village	Culvert Cover Wasout	9:00am 20/12/16	Open to all traffic	Backfill washout	TBC		Completed
Savusavu	Napuka Rd	11.8km - Before Kanakana Village	Culvert washout	9:00am 20/12/16	Open to all traffic	Reinstate washout		8:00am 21/12/16	Completed
Savusavu	Napuka Rd	30km Kubulau Estate	Culvert Wasout	9:00am 20/12/16	Open to all traffic	Reinstate washout		8:00am 22/12/16	Completed
Savusavu	Napuka Rd	25Km	Road Edge Washout	9:00am 20/12/16	Open to all traffic - drive with care	Reinstate washout	TBC		Pending
Savusavu	Natewa Valavala Rd	24.8km Wailevu	Bridge Approach Washout	9:00am 20/12/16	Open to all traffic - drive with care	Reinstate washout	TBC		Pending
Taveuni	North Coastal Rd	Bouma Bridge	Bridge Approach Washout	9:00am 20/12/16	Open to all traffic	Reinstate washout		8:00am 21/12/16	Completed
Taveuni	North Coastal Rd	38km to 42km Road End	Land Slide - 10 sites	9:00am 20/12/16	Open to 4WD only, Drive with Care	Reinstate washout	TBC		Pending

Savusavu	Natewa West Cosat Rad	37km Nacolase	Fallen Tree blocking road access	9:00am 20/12/16	Open to all traffic	Remove fallen tree		8:00am 21/12/16	Completed
Savusavu	Natewa West Cosat Rad	16km Tabia Flat	Underwater	4:00pm 20/12/16	Open to all traffic	Wait for water to recede		8:00am 21/12/16	Completed
Natua	Nabouwalu Road	After 30Km marker	9x Landslides	4:00pm 20/12/16	Open to all traffic	Clearing Land slides. Working from one landslide to the next		8:00am 21/12/16	Phase 1 complete/work in progress
Natua	Nabouwalu Road	After 30Km marker	2x Crossing washouts	4:00pm 20/12/16	Open to all traffic	Reinstate		12:00pm 22/12/16	Phase 1 complete/work in progress
Natua	Nabouwalu Road	After 30Km marker	4 x road sinks drop outs & erosion	4:00pm 20/12/16	Open to all traffic	Reinstate		12:00pm 22/12/16	Phase 1 complete/work in progress
Labasa	Delaikoro Road	Taganiwaqa Crossing	Approach Washout	2:45pm 20/12/16	Open to all traffic	Wait for watet to recede then reinstate approaches		12:00pm 22/12/16	Completed
Labasa	Delaikoro Road	Nasaqa Crossing	Approach Washout	2:45pm 20/12/16	Open to all traffic	Wait for water to recede then reinstate approaches		12:00pm 22/12/16	Completed
Labasa	Nakoro Street	Nakoro Street	Metal washed away	4:30pm 20/12/16	Open to all traffic	Reinstate Metal aggregate and compact	TBC		Pending

Natua	Past Naduri village towards Kadavu.	Past Naduri village towards Kadavu.	Culvert washed away and damaged	7:26pm 20/12/16	Open to all traffic	Reinstate Culvert	TBC		Pending
Natua	Past Naduri village towards Kadavu.	Past Naduri village towards Kadavu.	Crossing approaches scoured out	7:26pm 20/12/16	Open to all traffic	Reinstate aggregate at crossing apporoaches and clear debris	TBC		Completed
Natua	Past Naduri village towards Kadavu.	Past Naduri village towards Kadavu.	Scoured Crossing approaches and wingwalls	7:26pm 20/12/16	Open to all traffic	Reinstate Crossing Approaches	TBC		Completed
Natua	Cavaga Road	Solevu, Bua	Damaged road pavement - large crack in road	10:07pm 20/12/16	Open to 4x4 only, drive with care	Repair Pavement surface and remetal	TBC		Pending
Natua	Nakorolevu Bridge	Sawani, Nadi, Bua	Underwater	10:07pm 20/12/16	Open to all traffic	Wait for water to recede. Clear Debris		12:00pm 22/12/16	Phase 1 complete/work in progress
Natua	Natewa Settlement Road	Vuya, Bua	Boggy Pavement surface	10:07pm 20/12/16	Open to all traffic	Repair Pavement surface and remetal		12:00pm 22/12/16	Phase 1 complete/work in progress
Natua	Naividamu	10.6km	Bogggy surface	5.20pm 20/12/16	Open to 4x4 only, drive with care	Back filling & metalling	22.12.2016	12:00pm 22/12/16	Phase 1 complete/work in progress
Natua	Naseva A	154	Culvert washout	9am 21/12/2016	Open to all traffic	Reinstate open trench/backfill	7:00pm 21/12/16	12:00pm 22/12/16	Completed

Natua	Nabouciwa	1.249	Road scour/flooded road	9.00am 21/12/16	Single lane open, 4x4 only, drive with care	Drainage + Metalling	TBC		Pending
Natua	Navidamu	4.793 - 7.553	Slippery condtions + boggy surface + potholes	10.30am 21/12/16	Open to all traffic	Metalling	8:00am 22/12/16		Completed
Labasa	Nasekula Village Road	1st culvert from Nabouwalu Rd end	Culvert Cover Wasout	9:00am 21/12/2016	Open to all traffic	Backfill material to existing road level		4:00pm 21/12/16	Completed
Labasa	Delaikoro Road	Kawakawa Cemetary	Depressed boggy sectiions	10:46am 21/125/16	Open to all traffic	Grade of soft material and metal/compact		4:00pm 21/12/16	Completed
Labasa	Savusavuitaqa Rd		Collapsed culvert	10:46am 21/12/16	Open to all traffic	Excavate relay culvert and backfill. NOTE FALSE ALARM NO CULVERT		4:00pm 21/12/16	Completed
Labasa	Namoli Rd	Past Namoli Village	Scouring at inlet end	10:55am 21/12/16	Open to all traffic	Excavate relay culvert and backfill	TBC		Completed
Labasa	Naduna Road	Nakama Crossing	Underwater	11:00am 21/12/16	Open to all traffic	Wait for water to recede		4:00pm 21/12/16	Completed
Savusavu	Natewa West Cosat Rad	Nabua Flat	Saturated Pavement	2:00pm 21/12/16	Open to all traffic	Pavement Repairs, drainage work	5:00pm 21/12/16	4:00pm 22/12/16	Completed
Savusavu	Dawara Rd	CH150	Landslide	2:00pm 21/12/16	Open to all traffic	Remove Landslide materiial		8:00am 22/12/16	Completed

Savusavu	Dakuniba	Nawi Hill	Slippery condtions	2:00pm 21/12/16	Closed to all Traffic	Caution drivers. Remetal as required	6:00pm 23/12/16		Pending
Savusavu	Dakuniba Rd	Nawi to Dakuniba	3 Landslide, 1 Road Dropout	2:00pm 21/12/16	Closed to all Traffic	Remove lanslide and repair drop outs	TBC		Pending
Labasa	Naduna Road	Nakama Crossing	Underwater	3:06pm 21/12/16	Open to all traffic	Water has receded. Debris from bridge deck has been cleared. Debris on upstream end still needs to be cleared. Open to traffic.	2:00pm 22/12/16	4:00pm 22/12/16	Completed
Labasa	Vunivau Circular	Past Valebasoga JNC	Blocked culvert inlet	6:00pm 21/12/16	Open to all traffic	Remove debris blockage	5:00pm 23/12/16		Completed
Labasa	Wainikoro Rd	Culvert 13/2	Blocked culvert inlet	7:00pm 21/12/16	Open to all traffic	Remove debris blockage	5:00pm 23/12/16		Completed
Labasa	Nayarabale Road	Culvert 0/1	Culvert washed out. Pavement washed out. Loss of trafficable road width	11:30am 22/12/16	Open to all traffic	Reinstate Pavement with AP65 Material and compact	5:00pm 23/12/16		Completed

Labasa	Nakorotari Road	Navakuru Crossing	Washout of approaches and debris upstream end	11:30am 22/12/16	Closed to all Traffic	Wait for water to recede. Reinsattement of crossing approaches and removal of upstream debris	5:00pm 23/12/16		Pending
Labasa	Qeleimumu Rd	Qeleimumu Crossing	Washout of approaches and debris upstream end	2:03pm 22/12/16	Closed to all Traffic	Wait for water to recede. Reinstatement of crossing approaches and removal of debris. Bus services and RSL still servicing since it's a circular road.	TBC		Pending
Savusavu	Natewa West Cosat Rad	6km	Road Dropout	6:00pm 22/12/16	Open to all traffic - drive with care	Reinstate road dropout - Work in Progress	12:00pm 24/12/16		Pending
Labasa	Vunivutu Rd	Culver 1/5	Gravel washout from culvert cover	9:00am 23/12/16	Open to all traffic - drive with care	Backfill with AP40	5:00pm 24/12/16		Pending
Labasa	Vunivutu Rd	Culvert 4/1	Collapsed culvert	9:00am 23/12/16	Open to all traffic - drive with care	Excavate and Relay	5:00pm 24/12/16		Pending

Labasa	Vunivutu Rd	Culvert 1/5 to Road End	Boggy , Red Clay Section	9:00am 23/12/16	Open to all traffic - drive with care	Pavement Repairs, drainage work	TBC		Pending

Fiji Roads Authority Situation Report 28 TD04F
1600hrs – Friday 23 December 2016

EASTERN DIVISION

Depot	Road Name	Location Description	Status of Damage	Time/Date Reported	Advice to Motorists	FRA Contractors Action that Will be Taken	Expected Road Opening Date	Time/Date Resolved
KORO	KORO CIRCULAR Road	Kade to Navaga	Land Slide and Fallen trees	21/12/16 3pm	open			19.12.16
KORO	Koro Circular Road	Nauru culvert	Bridge approach washout	21/12/16 3pm	open			19.12.16
KORO	Koro Circular Road	Tuatua Bridge Nasau Bridge Nakodu to loma flat	All low line crossing FLOODING	21/12/16 3pm	open			19.12.16
GAU	Gau Circular Road	Landslide Nukuloa-Lovu	Landslide	21/12/16 3pm	open			19.12.16
GAU	Gau Circular Road	Nabulibo Bridge ch -55km	Both bridge approach Washout	21/12/16 3pm	open			19.12.16
Gau	Jetty Road	Nawaikama	Landslide	21/12/16 3pm	open			20.12.19
Gau	Gau Circular	Navukailagi to Qarani	Landslide	21/12/16 3pm	close	Depot Jcb will work on the slide from 22/12/16		After Christmas
Vanuabalavu	Mualevu Road		Landslide one side	21/12/16 3pm	open			19.12.16
Vanuabalavu	Mualevu Road	Culvert head	Culvert headwall one side washout	21/12/16 3pm	open			19.12.16
Vanuabalavu	Mualevu Road	Vatu Culvert	Culvert scoring and washout	21/12/16 3pm	open			19.12.16
Vanuabalavu	Boitaci Road		Landslide	21/12/16 3pm	Half road open		23.12.16	
Moala	Ketera Road	Muanaivoco	Landslide	21/12/16 3pm	Open			20.12.16

Moala	Ketera Road	Nukuleka + 2	2 Landslide	21/12/16 3pm	Open			20.12.16